Tremco CPG UK Limited
Cavendish House, Unit 1, Enterpris
BUILDEASE PRE-CUT ICF K
DISTRIBUTOR BILL OF MA

PROJECT DETAILS
Estimate Number
Date
Valid Until
Site Name
Client (end user)
Distributor

Scope

DISTRIBUTOR DETAILS (please
Distributor Company Name
Contact Name
Contact Email
Contact Phone
Your Reference

INSTRUCTIONS: Yellow-highlighted

ES26-088
02/11/2026
02/12/2026
Badgers Hollow, Alderley Edge
Mr Imran Kara
Ethos Property Developments (Mark Whalley)

All ICF walls above the basement: Lower Ground (450 + 200 core, BDI S1 02) and GF + FF external walls in 6in XR35. Pre-cut, no waste.

Ethos Property Developments
Mark Whalley

cells are editable. Enter your sale rates on the "Bill of Materials" sheet rate card; line totals and the "Pricing Sun

nmary" sheet update automatically.

DISTRIBUTOR RATE CARD

Enter YOUR sale rate (ex VAT) for each item in the yellow cells - they flow through the whole Bill of Materials

SKU	Description	Category
NUS-IXPAN-00-PC	LG 450 core - XR35 Panel PC (Pre-Cut, unassembled)	ICF FORMS
NUS-IWEBL-12	Insert Web 12in (300) - large box 295	ICF WEBS
NUS-IWEBL-06	Insert Web 6in (150) - large box 655	ICF WEBS
NUS-A4XWC-00	4-Way Web Connector (box 100)	ACCESSORIES
NUS-I0096-08-PC	LG 8in Standard Straight PC (Pre-Cut)	ICF FORMS
NUS-I0090-08-PC	LG 8in Standard 90 Corner PC	ICF FORMS
NUS-A0ECF-08	LG End Caps 203mm (8in) - 200 core walls only	ACCESSORIES
NUS-PLINT-08	LG Lintel Closures 203mm (8in) - 200 core walls only	ACCESSORIES
NUS-ABLOK-08	LG Form-Lock 203mm (8in) - 3.048 m pieces	ACCESSORIES
NUS-ATSTP-00	T-Form Support Straps	ACCESSORIES
NUS-IX496-06-PC	GF 6in XR35 Straight PC (Pre-Cut)	ICF FORMS
NUS-IX490-06-PC	GF 6in XR35 90 Corner PC	ICF FORMS
NUS-A0ECF-06	GF End Caps 152mm (6in) - jambs and sills	ACCESSORIES
NUS-PLINT-06	GF Lintel Closures 152mm (6in)	ACCESSORIES
NUS-ABLOK-06	GF Form-Lock 152mm (6in) - 3.048 m pieces	ACCESSORIES
NUS-VJC-BOX	VJC Clips (50 clips per box)	ACCESSORIES
NUS-FT-BOX	Fibre Tape (rolls; 10 per box)	ACCESSORIES
NUS-PT-BOX	Protective Tape (rolls; 4 per box)	ACCESSORIES
NUS-SF-BOX	Spray Foam (cans; 12 per box)	ACCESSORIES

DETAILED BILL OF MATERIALS

SKU	Description	Category
NUS-IXPAN-00-PC	LG 450 core - XR35 Panel PC (Pre-Cut, unassembled)	ICF FORMS
NUS-IWEBL-12	Insert Web 12in (300) - large box 295	ICF WEBS
NUS-IWEBL-06	Insert Web 6in (150) - large box 655	ICF WEBS
NUS-A4XWC-00	4-Way Web Connector (box 100)	ACCESSORIES
NUS-I0096-08-PC	LG 8in Standard Straight PC (Pre-Cut)	ICF FORMS
NUS-I0090-08-PC	LG 8in Standard 90 Corner PC	ICF FORMS
NUS-A0ECF-08	LG End Caps 203mm (8in) - 200 core walls only	ACCESSORIES
NUS-PLINT-08	LG Lintel Closures 203mm (8in) - 200 core walls only	ACCESSORIES
NUS-ABLOK-08	LG Form-Lock 203mm (8in) - 3.048 m pieces	ACCESSORIES
NUS-ATSTP-00	T-Form Support Straps	ACCESSORIES
NUS-IX496-06-PC	GF 6in XR35 Straight PC (Pre-Cut)	ICF FORMS
NUS-IX490-06-PC	GF 6in XR35 90 Corner PC	ICF FORMS
NUS-A0ECF-06	GF End Caps 152mm (6in) - jambs and sills	ACCESSORIES
NUS-PLINT-06	GF Lintel Closures 152mm (6in)	ACCESSORIES
NUS-ABLOK-06	GF Form-Lock 152mm (6in) - 3.048 m pieces	ACCESSORIES

NUS-IX496-06-PC	FF 6in XR35 Straight PC (Pre-Cut)	ICF FORMS
NUS-IX490-06-PC	FF 6in XR35 90 Corner PC	ICF FORMS
NUS-A0ECF-06	FF End Caps 152mm (6in) - jambs and sills	ACCESSORIES
NUS-PLINT-06	FF Lintel Closures 152mm (6in)	ACCESSORIES
NUS-ABLOK-06	FF Form-Lock 152mm (6in) - 3.048 m pieces	ACCESSORIES
NUS-VJC-BOX	VJC Clips (50 clips per box)	ACCESSORIES
NUS-FT-BOX	Fibre Tape (rolls; 10 per box)	ACCESSORIES
NUS-PT-BOX	Protective Tape (rolls; 4 per box)	ACCESSORIES
NUS-SF-BOX	Spray Foam (cans; 12 per box)	ACCESSORIES

Pack Size	Priced By	Your Rate (
2	Per Each	
295	Per Each	
655	Per Each	
100	Per Each	
3	Per Each	
6	Per Each	
30	Per Bundle	
48	Per Each	
10	Per Bundle	
30	Per Each	
2	Per Each	
4	Per Each	
40	Per Bundle	
60	Per Each	
10	Per Bundle	
50	Per Bundle	
10	Per Bundle	
4	Per Bundle	
12	Per Bundle	

Qty Req.	Pack Size	Packs	Supplied	Priced By	Rate (£)
600	2	300	600	Per Each	
2962	295	11	3245	Per Each	
2962	655	5	3275	Per Each	
2962	100	30	3000	Per Each	
212	3	71	213	Per Each	
48	6	8	48	Per Each	
138	30	5	150	Per Bundle	
27	48	1	48	Per Each	
47	10	5	50	Per Bundle	
40	30	2	60	Per Each	
258	2	129	258	Per Each	
196	4	49	196	Per Each	
369	40	10	400	Per Bundle	
72	60	2	120	Per Each	
73	10	8	80	Per Bundle	

252	2	126	252	Per Each	
120	4	30	120	Per Each	
228	40	6	240	Per Bundle	
48	60	1	60	Per Each	
71	10	8	80	Per Bundle	
2772	50	56	2800	Per Bundle	
28	10	3	30	Per Bundle	
69	4	18	72	Per Bundle	
63	12	6	72	Per Bundle	

Basis / Note	Extended Total (£
model: 200 straights + 120 cut / lapped-corner pieces (100 forms) x 2 panels (corners = lapped straights)	0.00
2962 web positions counted in the model (203 c/c, none in the lapped-corner squares)	0.00
paired with 12in web	0.00
one per web pair	0.00
model: 182 whole + 84 cut pieces (30 forms)	0.00
model: 6 corners x 8 courses	0.00
8 openings in the 200 walls (jambs) + 6 free wall ends x 8 courses	0.00
opening heads in the 200 walls	0.00
first + last course, 70.4 m of 200 wall	0.00
5 T junctions x 8 courses	0.00
model: 227 whole + 90 cut pieces (31 forms); 110.7 m outer face x 7 courses, 27 openings 38.4 m	0.00
model: 28 corners x 7 courses	0.00
27 openings; XR35-specific end cap to be confirmed	0.00
opening heads	0.00
first + last course of the level	0.00

model: 214 whole + 84 cut pieces (38 forms); 107.4 m outer face x 6 courses, 22 openings 18.9 m	0.00
model: 20 corners x 6 courses	0.00
22 openings; XR35-specific end cap to be confirmed	0.00
opening heads	0.00
first + last course of the level	0.00
2 per vertical joint	0.00
1 roll / 50 forms	0.00
per course, both sides	0.00
1 can / 22 forms	0.00

PRICING SUMMARY (from your rates)

ICF FORMS	£0.00
ICF WEBS	£0.00
ACCESSORIES	£0.00
TOTAL (ex VAT)	£0.00

BASIS OF TAKE-OFF

- QUANTITIES TAKEN FROM THE BUILDEASE 3D MODEL (BCDS): every form placed course by course, Nudura bond checked pe
- LG: BDI 20164022 S1 02 C4 ICF walls - 450 core (blue) and 200 core (green) - from transfer deck SSL-1 43,262 to Top of ICF 4
course). Section B (S3 02 C4) confirms levels.
- LG run (model): 450 core 91.1 m, 200 core 70.4 m per course. S1 02 W wall 310 mm step and two 1.55 m pier boxes built str
corner forms) - RFI.
- LG 450 core: unassembled XR35 panels + 12in/6in insert webs + 4-Way Web Connectors; every 90 corner = two straights bu
cut back, no 450 corner form).
- 450 core OPENINGS: no Nudura end caps or lintel closures - timber bucks + head formwork BY OTHERS (first option), alterna
450 walls at present.
- LG 200 walls: openings at the S1 02 gaps - pool front glazing 2,743 mm high (6 courses), plant-room doors 2,100; 8in end cap
- GF/FF: the architect's external walls (Badgers Hollow - Proposed Layouts) in 6in XR35 per Tom 02.11, outline traced at 42.5 r
Chimney breasts and steps < 500 mm built straight.
- GF: 110.7 m outer face, 28 corners, 27 openings 38.4 m (head 2,400, 2.1 m high). FF: 107.4 m, 20 corners, 22 openings 18.9
schedule RFI.
- GF+FF continuous from SSL0 46,987 to U/S wall plate 52,962 = 5,975 mm = 13 courses (5,944) + 31 mm packing at the plate;
- No elevations issued - gables, chimneys above the plate, parapets and exact opening heights are EXCLUDED/assumed; RFI ra
- Internal walls at GF/FF excluded. Alignment, rebar, concrete, floor ledgers by others.

QUERIES / RFIs

- Elevations required: gable walls, chimneys and any walls above the wall plate are not included.
- Window/door schedule (sizes + head/sill heights) - openings taken from the plan gaps, heads 2,400 (GF 2.1 m / FF 1.7 m high
- LG W wall step / pier boxes and the 450-to-200 butt junctions at the pool front - modelled straight / butted; BDI to confirm.
- Nudura bond near-misses (6-10 mm off a bond length) on GF/FF runs 567 / 5,037 / 7,052 mm - confirm dims to set them ON
- Confirm no part of the Lower Ground ICF is already built (Mark: 'built part of the basement already').
- Confirm GF/FF internal load-bearing walls stay blockwork (not ICF).
- BDI to confirm the 6in XR35 (152 core) external walls for GF/FF and the floor deck bearing/ledger detail into the ICF.
- 450 core build-up as BOM A: 12in + 6in webs on a 4-Way Web Connector (adopted 02.11.26).
- 450 core panels = NUS-IXPAN-00-PC XR35 Panel; insert webs + 4-Way Web Connector not on the UK price list - availability vi
- Quantities only: enter your own sale rates in the rate card. Alignment, haulage and site works are not included.